

## 7 Millbank Basement Only Programme- Summary

Page 1 of 1

Client: Baola Properties Limited

. 🗀											2023				1	2024
Line	Name	Duration	Start	Finish	Start	Finish	February 13 20 2	<u> </u> March   April 27  6  13  20  27  3  10  17  2	<u> </u> May 4 <sub> </sub> 1 <sub> </sub> 8 <sub> </sub> 15 <sub> </sub> 22 <sub> </sub> 2	June 29	July 3   10   17   24   3	August 11 <sub> </sub> 7 <sub> </sub> 14 <sub> </sub> 21 <sub> </sub>	September 28   4   11   18   25	October   November  2  9  16  23  30  6  13  20  27	December   January   4   11   18   25   1   8   15   22	February   March
7	Millbank Basement Only	50.4	22 Feb 23	27 Fab 24	Wook 42	Wook 05		43   44   45   46   47   48   49   50   5		56   57   58   59   60	61   62   63   64	65   66   67   68	69   70   71   72   73	74   75   76   77   78   79   80   81   82	1////	91   92   93   94   95   96   9
								*****							******	
2	Basement Box Works		22 Feb 23									* * * * * * * * * *		<del>, , , , , , , , , , , , , , , , , , , </del>		
3	Key Milestone	50w		27 Feb 24			3 ××			1						1
4	Pre-Construction	9w		28 Apr 23			1 1 1	1 I M	71	****		***		· · · · · · · · · · · · · · · · · · ·	i   ////	
5	Design & Procurement	31w		09 Oct 23					c ××××××××××××××××××××××××××××××××××××		~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~					
6	Construction Works	41w		27 Feb 24					0		******	********		<del>, , , , , , , , , , , , , , , , , , , </del>		
7	Site Enabling	1w	28 Apr 23	05 May 23		Week 52	$\vdash$		7 +	<u> </u>			1	1 1		1 1
8	Piling Enabling - Mobilisation & Demobilisation	2w	08 May 23	19 May 23		Week 54	$\vdash\vdash\vdash$	! !	9					<u> </u>		1
9	Piling Works	7w 3d	12 May 23	05 Jul 23	Week 53	Week 61	$\vdash$	· · · · · · · · · · · · · · · · · · ·	T T V		<del>1</del> 1+			į į		
10	Capping Beam Construction	14w 1d	09 Jun 23	18 Sep 23		Week 72	$\sqcup$			10	****	_	******			
11	Re-prop & Remove Sand	4w	07 Jul 23	03 Aug 23	Week 61	Week 65	$\vdash$	<del>                                     </del>		<u> </u>	11	٦,				
12	Substructure B1 Works - Capping Beam / Raft Slabs	8w 1d	20 Jun 23	15 Aug 23	Week 59	Week 67	$\sqcup \sqcup$			12	XXXXXXXX	****		i		
13	Early Ground Floor Logisitcs Slab	4w 2d	21 Jul 23	21 Aug 23	Week 63	Week 68	$\sqcup \sqcup$				13	+				
14	Bulk Excavation	6w 1d	11 Aug 23	25 Sep 23	Week 66	Week 73	$\sqcup \sqcup$	! !	4	!		14	+			! !!
15	Remaining B1 Raft Slabs	11w	22 Aug 23	07 Nov 23	Week 68	Week 79	$\sqcup \sqcup$	!!!	· J	! !		15		+	! ////	1 1
16	Substructure B2 to B1	11w 4d	20 Sep 23	11 Dec 23	Week 72	Week 84		i i	Ŋ.	1			16	CXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXXX		1
17	B1 Suspended Slabs  Cut out works to Party Walls (as per WSL Tender Drawings & Subject to survey & investigation works)	6w 4d	01 Nov 23	18 Dec 23	Week 78	Week 85	$\sqcup \sqcup$	<u>i i 🛛 </u>	Ŋ,	i			i	17	+	i
18		3w	03 Aug 23	23 Aug 23	Week 65	Week 68		i	i i	i	1	, <b>******</b>	i	i i		i
19	Liner Wall B1 to Ground Floor	15w 1d	03 Aug 23	17 Nov 23	Week 65	Week 80		i i		i	1		<b>******</b>	<b>******</b>		i
20	Core Walls B1 to GF	4w 1d	06 Dec 23	17 Jan 24	Week 83	Week 89									20	
21	Ground Floor Suspended Slab	11w 1d	08 Nov 23	08 Feb 24	Week 79	Week 92			Ĭ,					21	*****	<del>~~</del>
22	Temporary Works Removal, Snagging & Handover	12w	22 Nov 23	27 Feb 24	Week 81	Week 95		: : :						22		+
								!!!	Ÿ.	!						1
								!!!		!					! ////	<u> </u>
								i i		i			i	i i	: 	i
								i i	Ĭ .	i			i		i ////	i
								i i		i						
														· · · · · · · · · · · · · · · · · · ·		
									Ţ,							
								: :							(///)	
								!!!							! ////	
								!!!		<u> </u>			!	!	! ////	Ţ
								i	Ĭ,	I			i i	<u> </u>	· i	i
								i	- B	i			i	<u> </u>	i ////	1 1
								<del>; ; } </del>	T I	<del>.</del>				· · · · · · · · · · · · · · · · · · ·	;	<del></del>
								; ; <del> </del>	T F	<u> </u>			i	- ; 	;	
									· I					· · · · · · · · · · · · · · · · · · ·		
								: :		:						
								! ! !		+					! ////	
								!!!	# !	!					!	+ +
								!	H .	<del>!                                    </del>			!	<u> </u>		1
								i	il i	i			i	<u> </u>	i ////	·
								i		i			i	<u> </u>	i //x//	1 1
+														<u> </u>		
														· '		
+														1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		1
								! ! !	- 1	1			1	1 1	!	1 1
+								! ! !		+			-		! ////	+ +
								<del>! ! } -</del>	-	<del> </del>				+ + + + + + + + + + + + + + + + + + + +		+ +
								<u>i                                    </u>		i			i	<u> </u>		<u> </u>
~~~	s Contractor, Procurement Stages, McGee											<u> </u>				
	Summary Bars															

Print Date: Drawn / Reviewed by:

20/01/2022

COMMENTS: KEY Comment:

Programme No.: 7MB-MCG-PROG-0003

Revision: Rev T01 Revision Date: 20/01/2022