## MCGEE

## 7 Millbank Demo, Basement Integrated with Core Programme

	,										-													
						M. M		)22	IN .	1	M.	M	2023	S	N.	1		1, 1	202		5	N		2025 M
Name	Duration	Start	Finish	Start	Finish			9 1		33	uuiuuiu	шш	57		uuiuui				шшш		mini			
Millbank Demo, Basement Integrated with Core Programme	96w 3d	02 Mar 22	16 Feb 24	Week -10	Week 93	8 1																		
Norks Duration		09 May 22			Week 93	2	xxxx	xxxx	×××××	xxxx	xx x x x	xxxx	xxxxx	xxxx	xxxx	xxxx						: 2		
Demolition Works	44w		28 Mar 23		Week 47	3															+-+			<u>}</u> ₽_
Demolition Works Scope Period	44w	09 May 22		Week 1	Week 47	4										Ŕ				TT	TT			Ē
Basement Works	58w 2d	20 Oct 22	22 Dec 23		Week 85			: :	5										1: :			: 2		<u> </u>
Contract Works- Basement Works Integrated (Early Vault Works)	11w	20 Oct 22	18 Jan 23		Week 37				6												+++			
Contract Works- Basement Works Integrated	38w 3d	22 Mar 23	22 Dec 23		Week 85									<u> </u>	<u> </u>					ŤŤ	ŤŤ	i A		Ē
Jumpform Core Works	14w 2d	26 Oct 23	16 Feb 24		Week 93			: :	: : :						з д				1: :			: /		<u> </u>
Jumpform Core Works Period	14w 2d	26 Oct 23	16 Feb 24	Week 77	Week 93										- <u>1</u>   Э						+-+			<u>}</u> ₽
Client Key dates	90w 3d	02 Mar 22	22 Dec 23		Week 85		×××××	<u> </u>	×××××	XXXXX	××××	xxxx	×××××	xxxx	XXXXX							TX		ГТ
McGee Key Dates	96w 3d	02 Mar 22	16 Feb 24									~~~~							1: :			: /		<u> </u>
Demolition Works	53w	02 Mar 22	28 Mar 23																		+++			<u>       </u>
Pre Construction Works	14w	02 Mar 22	13 Jun 22										—i i	-i -i					ti i	ήĤ	ήŤ			ΓŤ
Party Wall & other Investigations & reporting	15w	02 Mar 22									: 11									-				
Design & Procurement	52w	02 Mar 22	21 Mar 23		Week 46						~~										+++			H
UKPN Lead-in	10w	30 Mar 22	13 Jun 22		Week 46 Week 6									-i i		- H			li i	ήŤ	ήń	- H		́гті
Site Set Up & Enabling	16w	22 Apr 22			Week 0	17																		÷
Demolition & Facade Removal	44w		28 Mar 23		Week 15 Week 47						xxxx									<u>+</u> #	+++			$\square$
Asbestos Removal	2w	09 May 22 09 May 22	20 May 22	Week 1	Week 2				┤╢╎╴┤				-	+					+	+	++	- X		$\Box$
	2w	-	-			20	+ +				·   ·			+							<u> </u>			_
Early Demolition Works	4w	09 May 22	06 Jun 22	Week 1	Week 5		<b>N</b> +!		╷╢╷	11	<u> </u>	-			<u>   </u>		H.	-	++++	_ <b>-</b>  -  -	<b>_</b>	- 1	!_!	
Soft Strip	14w	23 May 22	30 Aug 22	Week 3	Week 17	21														<u> </u>				i i
Structural Demolition	39w	14 Jun 22	28 Mar 23	Week 6	Week 47	2	2					+					4			L				
Basement Box Works	72w 2d	13 Jul 22	22 Dec 23		Week 85				<u>Ti</u> ↓			$\sim$			<u> </u>		Ц							
Design & Procurement	54w	13 Jul 22	15 Aug 23		Week 67		24 🖗													<u> </u>	$\rightarrow$			
Site Enabling	3w	12 Oct 22	01 Nov 22		Week 26			2	5 🕅 +															· · · ·
Construction Works	58w 2d	20 Oct 22	22 Dec 23	Week 24	Week 85				26 <b>XXX</b>		<del>∝××××</del>		××××××				LL							
Vault & Perimeter Wall Works Pre-Piling	11w	20 Oct 22	19 Jan 23	Week 24	Week 37			2	27		- : 🕌													
Piling Enabling - Mobilisation & Demobilisation	9w 2d	22 Mar 23	31 May 23	Week 46	Week 56				1 1 1		28		+											
Piling Works	8w	29 Mar 23	26 May 23	Week 47	Week 55				1		2º 🕅		+			1								
Substructure B1 Works - Capping Beam	12w 1d	27 Apr 23	24 Jul 23	Week 51	Week 64						30	p 🏹									$\rightarrow$			/ 1 
Early Ground Floor Logisitcs Slab	3w 2d	24 May 23	16 Jun 23	Week 55	Week 58							31 🖌	<b>1</b> +											1 I 1 I
Bulk Excavation	6w 2d	20 Jun 23	02 Aug 23	Week 59	Week 65				1	I I		32	≥ <mark>∕r÷</mark> r	<b>∔    </b>										
Remaining B1 Raft Slabs	11w 1d	19 Jun 23	05 Sep 23	Week 59	Week 70							33		<b>* </b> +										
Substructure B2 to B1	11w 4d	27 Jul 23	18 Oct 23	Week 64	Week 76								<b>∦</b> 34 🎽		<b>,</b> ,									1   
B1 Suspended Slabs	7w 1d	06 Sep 23	25 Oct 23	Week 70	Week 77				1				<u>   3</u>	5 <b>k</b>	<mark>N +  </mark>	ł								
Cut out works to Party Walls (as per WSL Tender Drawings & Subject to survey & investigation works)	1w 4d	14 Jun 23	26 Jun 23	Week 58	Week 60		1 :	1	1 1 1		1 1	36	× +							- : - :: :				і і 1 і
Liner Wall B1 to Ground Floor	14w 2d	14 Jun 23	22 Sep 23	Week 58	Week 72							37									+++			
Core Walls B1 to GF	4w 1d	13 Oct 23	10 Nov 23	Week 75	Week 79					ΎΙ				38	<b>1</b>	I			11			1 1		
Ground Floor Suspended Slab	12w 2d	13 Sep 23	07 Dec 23	Week 71	Week 83			: :	1 1 1		: :		3	39 薩						- 1	1 1			
Temporary Works Removal, Snagging & Handover	12w 3d	27 Sep 23	22 Dec 23	Week 73	Week 85									40							+++			
RC Cores Superstructure	14w 2d	26 Oct 23	16 Feb 24	Week 77	Week 93				1	k I				4			_					IÅ		
Main Core (to Lvl 9 - Jumpform)	14w 2d	26 Oct 23	16 Feb 24	Week 77	Week 93				1 1 1		: :		11	42								: 2		
West Core (to LvI 1)	2w 3d	02 Nov 23	20 Nov 23	Week 78	Week 81				+ + +					4	з 🗖 .						+++			
Cycle Lift Core (to Lvl 1)	2w 3d	08 Dec 23	09 Jan 24	Week 83	Week 88		1		1 1 1	Я I					44	- A			1 1			I		
								: :	: : :		: :								1 1			: 2		<u> </u>
									+ + +				-++								+++			
								T	TTİ	1 I						X			11	TI		1		
									1 1 1							2								
									+ + +				-++			2					+++			
Contractor,Procurement Stages,McGee										a i														
Contractor Procurement Stades McGee		Contr	ract Works			// Subst	ructure	RCW	orks			Ju	mp Forr	m					Τς	op-Dow	′n Den	no Wor	rks	
Summary Bars Demolition Cut out t Party Wall for new Column																								
Summary Bars Demolition Cut out t Party Wall for new Column												]						<b>_</b>					-4	_
Summary Bars Demolition	EY Comm	ient:											Pro	gramn	ne No.:	:		Rev	/ision:		Revi	sion D	ate:	

## Client: Baola Properties Limited

This programme is copyright and property of McGee Group Ltd. and must not be used without written approval.